

Riley Avenue

Request for Information Questions and Answers

April 1st, 2021

- 1. Will the City allow the contractor to shut down the water line for tie in at the intersection of Riley Ave and Margaret Street or do we need to provide a wet tap and a line stop? There will be a scheduled shutdown of the water line for the tie in.
- 2. Can the contractor close the road down to local traffic only during the work day? Yes, traffic may be reduced to local traffic only during the work day.
- 3. What is the depth of the existing 8" Cast Iron water main that we are tying into on either side...do you happen to know depths? No more than 6', I assume. The top of the water valves at each end of the project measure between 4' and 5' from finished grade, therefore we can assume that the mains at the town ends of the project are between 5' and 6' deep.

www.CityofPlattsburgh-NY.gov Phone: 518-563-1120 Fax: 518-562-1128